

ID	Task Name	Duration	Start	Finish	26	Apr 19, '26	Apr 26, '26	May 3, '26	May 10, '26	May 17, '26	May 24, '26
					T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S
1	Mobilization	1 day	Fri 4/17/26	Fri 4/17/26							
2	Erosion Control	2 days	Mon 4/20/26	Tue 4/21/26							
3	Clearing, Excavation & Removals	15 days	Mon 4/20/26	Fri 5/8/26							
4	Guardrail Installation	4 days	Mon 5/18/26	Thu 5/21/26							
5	All Drainage Components Installation (Inc. Swale, Paving, Headwalls & Rip Rap))	23 days	Wed 4/22/26	Fri 5/22/26							
6	Final Restoration & Touch Ups	2 days	Mon 5/25/26	Tue 5/26/26							
7	Water Main Relocation - TBD UPON TEST PIT										
8	Substantial Completion	0 days	Fri 5/29/26	Fri 5/29/26							

Project: 26.03.20 - Tentative Sc
Date: Fri 3/20/26

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			